



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending December 16, 2022

4k, 5k, 6k Restroom & Drinking Fountain ADA Upgrades

Work this week: Contractor has completed tile in 6100 restrooms and plumbing fixtures/partitions are being installed. Framing in 4300 is substantially complete and above ground plumbing/electrical is in progress. The tile crew also started floating floors in 5100 today.

Noise: Loud noise from equipment & trucking
Parking: Work vehicles will be parking in designated areas listed on the construction alert.
Utilities: No Interruptions at this time.
Odors: None.

