



**UPDATES & ACTIVITIES THAT MAY IMPACT
CAMPUS OPERATION**
Week of June 29, 2015

NORTH COUNTY CAMPUS

Work this week: Finish setting and installing portables with ongoing electrical and low-voltage work. Final portable building to be delivered this week.

- Access:** No access to fenced-off area
- Noise:** Minor equipment noise
- Parking:** None
- Utilities:** None
- Odors:** None
- Dust:** Minor impact



SLO CAMPUS

Work this week: Public Safety Building placed and installed. Adjacent parking lot to be closed and restriped (Area 3). Temp fencing and demo will be performed at ADA parking stalls as early as end of week (Area 1). Classroom portables (Area 2) are being delivered Monday and set through the remainder of the week.

- Access:** None
- Noise:** Minor equipment noise
- Parking:** Area 1 & 3 closed
- Utilities:** None
- Odors:** None
- Dust:** Minor

