



UPDATES & ACTIVITIES THAT MAY IMPACT
CAMPUS OPERATION
Week of July 6, 2015

NORTH COUNTY CAMPUS

Work this week: All portables have been delivered. Electrical and low-voltage work continues to progress. Interior work such as installing carpet and dropping ceiling tiles begins. Landing ramp transitions to be completed this week.

Access:	No access to fenced off area
Noise:	Minor equipment noise
Parking:	None
Utilities:	None
Odors:	None
Dust:	Minor impact



SLO CAMPUS – Public Safety Area

Work this week: Public Safety parking lot to be closed and restriped. Close-off and demo will be performed at ADA parking stalls in Parking Lot 3. Public Safety portable to have ongoing electrical work.

- Access:** None
- Noise:** Minor equipment noise
- Parking:** Public Safety Lot adjacent to building and ADA stalls closed
- Utilities:** None
- Odors:** Potential odors near areas with new asphalt overlay
- Dust:** Minor



SLO CAMPUS - Classroom Portables

Work this week: Classroom portables have been delivered and are now receiving electrical and low-voltage work. New AC overlay will be added for path of travel as well as ramps for ADA access.

- Access:** None
- Noise:** Minor equipment noise
- Parking:** None
- Utilities:** None
- Odors:** Potential odors near areas with new asphalt overlay
- Dust:** Minor

