

Cuesta College  
Four Week Schedule

August 3, 2015

Interim Housing Activity Description	Task Resp.	Week Ending August 9							Week Ending August 16							Week Ending August 23							Week Ending August 30														
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S								
		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30								
<b>NCC Campus</b>																																					
Modline Cap Flashing & Gutters	Class	X	X																																		
Punchlist Completion - Public Safety Window																																					
Owner Move-In (Public Safety)	FIT/DW/IT																																				
Student Services Dutch Door Install	Noble																																				
ECE Fence Install	CenCoast Fence			X	X																																
ECE Paving & Handrail	Apodaca					X																															
ECE Licensing Inspection										X																											
ECE dishwasher install																																				pending RFI 48	
ECE Misc Install Items (dutch door, partition)	Noble																																				
<b>SLO Campus</b>																																					
<b>Public Safety Portable</b>																																					
Fiber, 50 Pair, Coax & Cat6 Pull	R&C	X	X	X																																	
Modline Cap Flashing & Gutters	Class	X	X																																		
Fire Alarm Test Public Safety	R&C/IO					X																															
Electrical and Low Voltage	R&C	X	X	X	X	X																															
<b>Public Safety Portable (Public Safety Side)</b>																																					
Drywall Removal	Noble	X																																			
Window Size	Noble	X	X																																		
Public Safety Move	FIT																																				
<b>Public Safety Portable (Staff Office Side)</b>																																					
Systems Furniture Delivery and Set Up	FIT												X																								
IT/Phone Hook Up	Cuest/DW												X																								
<b>4 Portables</b>																																					
Fire Alarm Testing Four Classrooms	R&C/IO					X																															
Drop Ceiling Tiles	Class		X	X																																	
Owner Move In	FIT/DW/IT																																				
Modline Cap Flashing & Gutters	Class	X	X																																		
<b>Walkway Transition to 4 Portables</b>																																					
AC Overlay	Apodaca																																				
<b>Public Safety Parking Lot</b>																																					