



**UPDATES & ACTIVITIES THAT MAY IMPACT
CAMPUS OPERATION**
Week of February 1, 2016

**San Luis Obispo – Aquatics Main Pool
Renovation**

Work this week: Starting block plates were delivered and grounded to the pool shell. Rebar and diving board embeds have been placed at the deep end and rebar has been installed for the starting block plates. Concrete is scheduled to be begin the week of February 8, 2016.

- | | |
|-------------------|----------------------------------|
| Access: | No access to the gated pool area |
| Noise: | Minor equipment noise |
| Parking: | Minor impact |
| Utilities: | None |
| Odors: | Minor impact |
| Dust: | None |

