



CONSTRUCTION UPDATES & ACTIVITIES

Week ending July 15, 2016

San Luis Obispo Instructional Building

Work this week: The concrete contractor completed the vapor barrier, placed the tube steel window supports, and began to place the reinforcing steel for the slab on grade pour scheduled for next week. The electrical contractor has been focused on installing conduit for two fiber optic cables on the north side of the building which includes trenching and backfilling.

Access:	No access into fenced construction area
Noise:	Loud equipment noise
Parking:	Some permanent parking loss
Utilities:	None
Odors:	None
Dust:	Moderate dust impact
Vibrations:	Minor vibrations

