



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending September 9th, 2016

San Luis Obispo Instructional Building

Work this week: A large portion of the new gas line has been completed and was backfilled this week. Next week the contractor will be making the final connections of the existing gas line to the new building. With most of steel erection sequence (1) complete, the mansard roofing frames are being set in place. The project has continued to receive regular steel deliveries throughout the week and will run its course for the next few weeks.

- Noise:** Loud equipment noise due to steel erection
- Parking:** Some parking loss for the duration of the project
- Utilities:** None
- Odors:** Some welding odors
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations

