



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending October 7, 2016

North County Campus Center Project

Work this week: The construction teams placed and finished approx. 275 cubic yards of concrete for the building's slab on grade. The rebar, plumbing drains and floor sinks were installed in preparation for another concrete placement at the depressed slab area of the building on Monday. The electrical contractor continues excavation and installation of the electrical conduit duct banks in various locations; and the utilities contractor continued excavation, installation and backfilling of site utilities to include sewer, storm drain and water.

- Access:** No access into fenced construction area
- Noise:** Moderate noise and vibration from equipment operation
- Parking:** Some parking loss in Lot 10 for the duration of the project
- Utilities:** None
- Odors:** None
- Dust:** Minor dust impact.

