



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending October 28, 2016*

### San Luis Obispo Instructional Building Project

**Work this week:** The structural steel is close to completion. The building has been plumbed, lined, and is in the process of being welded. Welding at the second floor is approximately 90% complete and will continue into next week. Installation of steel deck remains a priority and crews are making progress. The concrete contractor continues to grout the remaining baseplates and place concrete at the column block outs.

<b>Noise:</b>	Loud equipment noise due to steel erection
<b>Parking:</b>	Some parking loss for the duration of the project
<b>Utilities:</b>	None
<b>Odors:</b>	Some welding odors
<b>Dust:</b>	Moderate dust impact
<b>Vibrations:</b>	Minor vibrations
<b>Vision:</b>	Bright arc flashes

