



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending October 28, 2016*

### North County Campus Center Project

**Work this week:** The erection of the structural steel is continuing with sequences 1-4 approximately 95% complete. The steel erector is starting to bolt up the members, install safety rail on the second floor, and stock the metal deck second floor and roof where allowable. The site utilities contractor is completing the winterization measures.

<b>Access:</b>	No access into fenced construction area
<b>Noise:</b>	Moderate noise and vibration from equipment operation
<b>Parking:</b>	Some parking loss in Lot 10 for the duration of the project
<b>Utilities:</b>	None
<b>Odors:</b>	None
<b>Dust:</b>	Minor dust impact.

