



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending November 04, 2016

North County Campus Center Project

Work this week: The majority of the structural steel members for sequences 1-5 have been set. The structural steel erector has started to plumb and line the structure, continues bolt up, and is installing safety rail on the second floor. The metal decking contractor is scheduled to start next week.

Access:	No access into Fenced Const. Zone
Noise:	Moderate noise and vibration from equipment operation.
Parking:	Parking Lot 10-minor loss of spaces during the project
Utilities:	None
Odors:	None
Dust:	Minor dust impact. Water Truck providing dust control

