

Measure L Bond Program SLOCCCD

CONSTRUCTION UPDATE



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending January 6, 2017

North County Campus Center Project

Work this week: The slab-on-grade reinforcing, edge forms, and vapor barrier are complete, and reinforcing is being installed on the second floor deck. The elevator pit waterproofing, drainage and backfill was complete. The plumbing, HVAC, and electrical contractors continue to install hanger inserts and pipe/conduit penetration sleeves through the second floor decking. The structural steel contractor is welding stiffener plates at the moment frame beams and the decking contractor continues to install metal decking at the mansard framing.

Access: No access into Fenced Const. Zone
Noise: Moderate noise from structural steel and

metal deck equipment and installation

operations.

Parking: Parking Lot 10 - Minor loss of spaces

during the project

Utilities: None

Odors: Slight odor from welding operations

Dust: None.











