



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending of March 3, 2017

San Luis Obispo Instructional Building

Work this week: The fire sprinkler rough-in was completed on the first floor. Rough framing of the exterior and interior partitions on the first floor are approximately 90% complete. The electrical contractor is continuing to place their rough in the first floor walls while the HVAC contractor is installing the duct in the ceiling.

Noise:	Some noise
Parking:	Some permanent parking loss
Utilities:	None
Odors:	None
Dust:	Moderate dust impact
Vibrations:	Minor vibrations
Vision:	None

