



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending March 10, 2017

San Luis Obispo Instructional Building

Work this week: The roofing contractor began to install the single ply roofing, the second floor restrooms walls have started to be framed, and the exterior stair was installed on the east side of the building. Mechanical, Electrical, & Plumbing contractors have continued to rough-in their work on the first and second floors. Framing is continuing throughout the building, as well as the exterior columns.

- Noise:** Some noise
- Parking:** Some permanent parking loss
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations
- Vision:** None

