



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending March 17, 2017

North County Campus Center

Work this week: The concrete contractor completed the concrete masonry unit (CMU) wall reinforcing and placed concrete. Layout and interior wall curb formwork continues. The framing contractor completed fireproofing the beams, continues interior wall layout and framing, and has started exterior wall framing. The plumber continues installing roof drains, and the electrician is laying out and installing conduit and boxes throughout the building. A portion of the HVAC ductwork was delivered.

- Access:** No access into Fenced Const. Zone
- Noise:** Moderate noise from structural steel installation operations.
- Parking:** Parking Lot 10-minor loss of spaces during the project
- Utilities:** None
- Odors:** None
- Dust:** None -wet grade.

