

**CONSTRUCTION UPDATES & ACTIVITIES***Week Ending March 31, 2017***North County Campus Center**

Work this week: The CMU (concrete masonry units) blocks were installed at the front entry. The framing/stucco contractor continues interior and exterior framing at the first and second floors, and has started the installation of the scaffolding. The plumber continues installing roof piping, the electrician continues laying out and installing conduit and boxes throughout the building and the fire protection contractor is installing sprinkler piping at the first and second floors.

Access: No access into Fenced Const. Zone

Noise: Moderate noise from equipment and framing.

Parking: Parking Lot 10-minor loss of spaces during the project

Utilities: None

Odors: None

Dust: Minimal -wet grade

