

**CONSTRUCTION UPDATES & ACTIVITIES***Week Ending April 14, 2017***San Luis Obispo Instructional Building**

Work this week: The electrical contractor has installed and connected the switchgear in the building. Drywall and taping was completed in the rooms around the elevator the framing in preparation for the elevator installation. The exterior framing on the second floor is near completion. Mechanical, electrical, and plumbing (MEP) contractors continue to install their systems throughout the building.

| | |
|--------------------|-----------------------------|
| Noise: | Some noise |
| Parking: | Some permanent parking loss |
| Utilities: | None |
| Odors: | None |
| Dust: | Moderate dust impact |
| Vibrations: | Minor vibrations |
| Vision: | None |

