



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending April 21, 2017

North County Campus Center

Work this week: The framing/plaster contractor continues interior and exterior framing at the first and second floors. The concrete contractor continued setting forms and began installation of foam for the roof top equipment pads which are scheduled to be poured next week. The mechanical, electrical and plumbing contractors continue to rough in on both the floors and the roof, and scaffold construction is nearing completion.

- Access:** No access into Fenced Const. Zone
- Noise:** Moderate noise from equipment and framing operations
- Parking:** Parking Lot 10-minor loss of spaces
- Utilities:** None
- Odors:** None
- Dust:** Minimal

