



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending August 4, 2017*

**San Luis Obispo Instructional Building**

**Work this week:** The plaster installation was completed this week and has a week of cure time before the finish can be applied. Insulation and drywall installation has continued in the first-floor bathrooms and electrical rooms while taping has continued on the second floor. The mechanical contractor has continued to install their flex duct in the second floor ceiling.

- Noise:** Some noise
- Parking:** Some permanent parking loss
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations
- Vision:** None

