



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending July 28, 2017*

**North County Campus Center**

**Work this week:** The plaster contractor continues to install lath, and has started the first coat of plaster. Plumbing, electrical, HVAC, controls, fire alarm system, audio visual systems rough-in work continues. Installation of insulation, drywall, paint, windows, and door frames are continuing on the first and second floors. The parking lot expansion and installation of underground site utilities continues, and the landscaping contractor has started installation of the main line.

- Access:** No access into Fenced Const. Zone  
Modified Pedestrian Access around site work on Dallons Drive
- Noise:** Moderate noise from equipment and framing operations
- Parking:** Parking Lot 10-minor loss of spaces
- Utilities:** None
- Odors:** None
- Dust:** Minimal

