



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending August 18, 2017

North County Campus Center

Work this week: Installation of the standing seam roof at the high roof area began this week and is near completion. The drywall and painting contractor has completed level 5 finish in many rooms to allow the acoustical ceiling contractor to start the ceiling grid installation. The phase 1 finish coat of the stucco is being completed. Site-work at the parking lot expansion, electrical, plumbing, fire protection, and HVAC work continues.

Access:	No access into fenced construction zone Modified pedestrian access around site work on Dallons Drive
Noise:	Moderate noise from equipment and framing operations
Parking:	Parking Lot 10-minor loss of spaces
Utilities:	None
Odors:	None
Dust:	Minimal

