



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending September 1, 2017

San Luis Obispo Instructional Building

Work this week: The installation of the handrail on the exteriors stairs was completed. The plaster has been completed and the scaffold around the building has been removed. The first floor bathrooms are ready for tile placement to begin, and the first-floor ceiling grid is continuing. MEP (Mechanical/Electrical & Plumbing) contractors will begin installing their finishes in the upcoming weeks. Interior glazing has been installed in office areas and conference rooms.

- Noise:** Some noise
- Parking:** Some permanent parking loss
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations
- Vision:** None

