



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending September 8, 2017

San Luis Obispo Instructional Building

Work this week: The floors in the first-floor restroom were floated and in preparation for tile to be set next week. Exterior painting of the building was started. The MEP (mechanical/electrical/plumbing) contractors have begun to place their trim in the ceiling grid. Framing and insulation in the stairwell near completion and will be ready for drywall shortly.

Noise:	Some noise
Parking:	Some permanent parking loss
Utilities:	None
Odors:	None
Dust:	Moderate dust impact
Vibrations:	Minor vibrations
Vision:	None

