



**CONSTRUCTION UPDATES & ACTIVITIES**  
*Week Ending September 15, 2017*

**San Luis Obispo Instructional Building**

**Work this week:** The exterior doors on the first floor were painted and are ready to be installed next week. Site grading has begun around the building. Ceramic tiling in the first-floor bathrooms has been installed. Exterior painting of the building continued this week, and the MEP (mechanical/electrical/plumbing) contractors have continued to place ceiling-grid trim in anticipation of a final ceiling inspection next week.

- Noise:** Some noise
- Parking:** Some permanent parking loss
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations
- Vision:** None

