



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending September 22, 2017

North County Campus Center

Work this week: Drywall installation, tape, texture, and finish continues on the 1st and 2nd floor with interior paint following along. Ceiling installation continues at the high roof area in the lobby. Electrical, communication, data, plumbing, HVAC, and fire protection installation and testing continues on both floor; and the electrician has started to pull wire. Installation of the plywood and waterproofing continues on the mansard roofs. Site electrical and site concrete are also in progress.

- Access:** No access into Fenced Const. Zone
- Noise:** Moderate noise from equipment
- Parking:** Parking Lot 10-minor loss of spaces
- Utilities:** None
- Odors:** None
- Dust:** Dust control being performed

