

**CONSTRUCTION UPDATES & ACTIVITIES***Week Ending January 5, 2017***North County Campus Center**

Work this week: Installation of various ceilings throughout the building is progressing. The plumbers continue to set fixtures in the second-floor restrooms and wrap up rooftop-plumbing lines. The electricians are pulling and terminating wire and installing light fixtures throughout the building and equipment on the roof. The heating system has been started up, and the mechanical contractor continues diffuser installation and the completion of misc. roof-top piping and HVAC programming. The carpenters continue the installation of interior doors and hardware, glazing trim, and misc. interior windows. Work in the kitchen has resumed with the installation of the hood. The bullet-proof window assemblies have been installed. Finish grading continues in preparation for site concrete and flatwork.

Access: No access into fenced construction zone
Noise: Moderate noise from equipment
Parking: Parking Lot 10-minor loss of spaces
Utilities: None
Odors: None
Dust: Dust control being performed

