



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending December 8, 2017*

### North County Campus Center

**Work this week:** The installation of the high ceiling continues, the skylight installation is near completion, and the curtain wall system is moving forward. The 2<sup>nd</sup> floor restroom tile is complete allowing the plumbers and electricians to be released in those areas, and the 1<sup>st</sup> floor restroom tile is underway. Electricians are pulling and terminating wire in preparation for the startup of the permanent power to the building.

**Access:** No access into fenced construction zone  
**Noise:** Moderate noise from equipment  
**Parking:** Parking Lot 10-minor loss of spaces  
**Utilities:** None  
**Odors:** None  
**Dust:** Dust control being performed

