



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending February 2, 2018

North County Campus Center

Work this week: The HVAC contractor continued welding angles to the ducting on the roof this week. The steel contractor was on site to install the handrails and cabling at the exterior stairs. Once the handrails were welded into place, the painter began painting the stair stringers and prep the handrails posts for paint. The ceiling contractor dropped tiles in the available rooms on the second floor, as well as worked on the high ceiling area. Site grading continued on the north and east sides of the building.

- Access:** No access into fenced construction zone
- Noise:** Moderate noise from equipment
- Parking:** Parking Lot 10-minor loss of spaces
- Utilities:** None
- Odors:** None
- Dust:** Dust control being performed

