



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending February 9, 2018

North County Campus Center

Work this week: The plumbing contractor has finished the chilled water system installation and was able to flush the system this week. Fire alarm installation is continuing throughout the first floor. Rebar and formwork was placed on the west side of the building in preparation of concrete pours next week. The concrete ADA path of travel out of the building was placed on Thursday. One of the exterior stairs was prepped and received its first coat of primer.

- Access:** No access into fenced construction zone
- Noise:** Moderate noise from equipment
- Parking:** Parking Lot 10-minor loss of spaces
- Utilities:** None
- Odors:** None
- Dust:** Dust control being performed

