



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending March 2, 2018

North County Campus Center

Work this week: The concrete contractor formed and placed the rebar for the north east side of the building. They will pour this portion of the concrete beginning next week. The MEP (Mechanical/Electrical/Plumbing) contractors continued to finish the trim in the first floor rooms and ceiling tiles have begun to be dropped in. The glaziers were on site to finish the installation of the curtain wall at the entrance leading into the lobby area of the building.

- Access:** No access into fenced construction zone
- Noise:** Moderate noise from equipment
- Parking:** Parking Lot 10-minor loss of spaces
- Utilities:** None
- Odors:** None
- Dust:** Dust control being performed

