

**CONSTRUCTION UPDATES & ACTIVITIES***Week Ending April 14, 2017***North County Campus Center**

Work this week: The framing/plaster contractor continues interior and exterior framing at the first and second floors. The electrician continues installation of conduit, cable trays, and rough-in for cameras and conduit at the first and second floors. Wood nailers are being installed at the high roof and exterior windows, and the plumber continues roof-drain piping installation. At the second floor, HVAC ductwork installation and fire protection piping continues, and the concrete contractor continued setting forms and installing foam for the roof top equipment pads.

Access:	No access into Fenced Const. Zone
Noise:	Moderate noise from equipment and framing operations
Parking:	Parking Lot 10-minor loss of spaces
Utilities:	None
Odors:	None
Dust:	Minimal

