



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending April 27, 2018*

### North County Campus Center

**Work this week:** The limestone floor tile continues to be installed in the first floor lobby. Furniture has been installed throughout the building and the computer workstations are being installed. The vinyl flooring installation in the cafeteria began and is about 95% complete. The kitchen and serving area equipment is also being installed. The planters around the building were filled with soil and are ready for the landscape contractor to install irrigation and plants.

**Access:** No access into fenced construction zone  
**Noise:** Moderate noise from equipment  
**Parking:** Parking Lot 10-minor loss of spaces  
**Utilities:** None  
**Odors:** None  
**Dust:** Dust control being performed

