



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending June 22, 2018

Aquatics Center and 1000 Complex ADA Upgrades Project

Work this week: Construction of the new Aquatics Center started on 05/21/18. The contractor has mobilized, installed temporary fencing and has started demolition of the existing competition pool, pool deck, sitework, and excavation of the new competition pool. The new teaching pool is demolished and excavated, and the pool subcontractor is scheduled to be on site next week to start the subdrain piping and drainage system. The majority of the demolition in the pool equipment room is complete and demo for the ADA upgrades in Buildings 1000 and 1300 is also underway.

- Access:** No Access to construction zones
- Noise:** Loud noise from demo, equipment, & trucking
- Parking:** No parking in portions of Lot 6
- Utilities:** Intermittent utility shut downs will occur
- Odors:** None
- Dust:** Dust control is being performed

