



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending June 29, 2018

Aquatics Center and 1000 Complex ADA Upgrades Project

Work this week: Construction of the new Aquatics Center began on 05/21/18. Construction crews continue the demo and removal of the pool shell at the deep end and have started installation of the helical piles at the existing equipment room. Next week, the swimming pool contractor is scheduled to be on site to start layout and excavation for the piping below the bottom of the teaching pool.

- Access:** No Access to construction zones
- Noise:** Loud noise from demo, equipment, & trucking
- Parking:** No parking in portions of Lot 6
- Utilities:** Intermittent utility shut downs will occur
- Odors:** None
- Dust:** Dust control is being performed

