



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending August 18, 2018

1000s Complex Roof/HVAC Replacement

Work this week: The Electrical contractor started pulling power from the electrical room to the roof and started installing conduit on building 1000. The Mechanical contractor installed all required flashing and sheeting to roof platforms. Friday the mechanical units were picked by the crane and set on their specific platforms on the roof for building 1300 and 1000.

- Access:** Restricted
- Noise:** Moderate noise from equipment/activities
- Parking:** Restricted
- Utilities:** None
- Odors:** None
- Dust:** None

