



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending January 14, 2019

Data Center Project

Work this week: Rain and subsequent wet conditions continued. Activities centered on AMG's efforts to pump water out of the grade beam trenches in preparation for the installation of rebar the week of 1/21/19. Weather permitting; rebar-work is scheduled to occur the week of 1/21/19, followed by the installation of concrete.

Access: Data Center job site is CLOSED
Noise: Noise from equipment & trucking
Parking: Staff parking in Lot 5 modified
Utilities: No interruptions
Odors: None
Dust: Dust control and track-out mitigation

