



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending January 18, 2019*

**Aquatics Center and 1000 Complex  
ADA Upgrades Project**

**Work this week:** Construction crews are continuing to work on the restrooms in the 1400 building. Demolition activities are still ongoing in building 1100. Framing of the stairs outside of the 1100 building are complete and awaiting concrete. Tile work is ongoing in the restrooms in the 1400 building. The lids for the surge tanks are being formed to place concrete.

- Access:** Pool, Bldg 1100 locker rooms and Bldgs 1200, and 1300 are CLOSED
- Noise:** Loud noise from demo, equipment & trucking
- Parking:** No Parking in portions of Lot 6
- Utilities:** Intermittent utility shut downs will occur
- Odors:** None
- Dust:** Dust control is being performed daily

