



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending December 28, 2018

Aquatics Center and 1000 Complex ADA Upgrades Project

Work this week: Construction crews began backfilling behind the competition pool walls. Concrete was poured in two bays of the walkway in front of the women’s locker room in building 1100. The housekeeping pads in the pool equipment room have also been poured. The framing and electrical portions of the new drinking fountain installation in building 1200 has been completed, and awaiting drywall. Plumbing rough in is ongoing in the restrooms in building 1400.

Access: Pool, Bldg 1100 locker rooms and Bldgs 1200, and 1300 are CLOSED

Noise: Loud noise from demo, equipment & trucking

Parking: No Parking in portions of Lot 6

Utilities: Intermittent utility shut downs will occur

Odors: None

