



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending June 28, 2019*

**Data Center Project**

**Work This Week:** Scaffolding is up and the general contractor is working on the upper level of the building’s paper and lathe. This will be the base for a 3-coat plaster system (scratch, brown, and plaster). Drywall is in full swing, and the big transfer switch was delivered June 27<sup>th</sup>.

- Access:** Data Center job site is CLOSED
- Noise:** From equipment and trucking
- Parking:** Staff parking in Lot 5 has been adjusted.
- Utilities:** No interruptions
- Odors:** None
- Dust:** Dust control is implemented, also mud track out mitigation

