



CONSTRUCTION UPDATES & ACTIVITIES
Week Ending June 19, 2020

R&B Shultz Early Childhood Education Building

Work this week: General contractor placed HVAC units on the roof in the mechanical well. Construction team continued work on standing seam metal roof, and lathe and paper for the plaster. Holes for site light standards were augured. Substantial completion date is schedule for Oct 8, 2020.

- Noise:** Loud noise from equipment & trucking
- Parking:** No Parking Closures
- Utilities:** No Interruptions at this time
- Odors:** None
- Dust:** Dust control is being performed daily

