



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending November 4, 2022

4k, 5k, 6k Restroom & Drinking Fountain ADA Upgrades

Work this week: Contractor installed plumbing fixtures and lighting in building 4200 and 4600. Walls have been taped, floors have been floated and sealed in 4100 in preparation for tiling. Framing work in 6100 is ongoing.

- Noise:** Loud noise from equipment & trucking
- Parking:** Work vehicles will be parking in designated areas listed on the construction alert.
- Utilities:** No Interruptions at this time.
- Odors:** Possible sewage.

