



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending December 16, 2022

5200/6100 Switchgear Project

Work this week: Contractor demolished a portion of the north facing wall which did not have adequate grout penetration. That portion has been reconstructed and framing is scheduled to begin on Monday. Temporary transformer and pad have also been set in place.

- Noise:** Loud noise from equipment & trucking
- Parking:** Work vehicles will be parking in designated areas listed on the construction alert.
- Utilities:** No Interruptions at this time.
- Odors:** None

