



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending June 16, 2023*

**SLO Campus Center**

**Work this week:** This week, the contractor completed over-excavation of the building pad and import to subgrade elevation. Building footings have been laid out on the subgrade pad. Contractor has started digging trenches for under slab plumbing & electrical as well as the elevator pit.

Bus Turn-out and pedestrian walkway along Ramouldo Road were completed this week.

- Noise:** Loud noise from equipment & trucking
- Parking:** No Impacts
- Utilities:** No Interruptions at this time
- Odors:** None

