



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending June 23, 2023

SLO Campus Center

Work this week: This week, the contractor completed installation & testing of under slab plumbing (sewer) and is now ready to begin back filling the trnches. Elevator pit form work of the concrete foundation is complete and awaiting installation of rebar.

Contractor has started trenching for the installation of site domestic water line

Noise: Loud noise from equipment & trucking
Parking: No Impacts
Utilities: No Interruptions at this time
Odors: None

