



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending July 7, 2023

SLO Campus Center

Work this week: The contractor laid and compacted engineered fill (base) over the entire building pad and marked the locations of the building grade beams. Excavation for building grade beams will begin next week.

Concrete form work and rebar installation of the elevator pit walls is in progress along with trenching and installation of site domestic water and fire water infrastructure.

- Noise:** Equipment Operations
- Parking:** No Impact
- Utilities:** No Impact
- Odors:** None



Grade Beam Markings



Elevator Pit Wall Forms



Fire Water Infrastructure



Domestic Water Infrastructure