

Project Overview

The SLO Campus Center project consists of a new 33,728 SF, two-story building that replaces the existing Administration Building 8000. The scope of the new building includes offices, student services, a boardroom, a cafe, and meeting and break rooms. Sitework includes underground utilities, driveways, fire and maintenance access roads, parking lots, a new bus stop location, concrete paths, and planting and irrigation. The entire site is roughly five acres large. The project was bid on February 9, 2023 and awarded to Wysong Construction on April 5, 2023. Construction started in early May and is planned to be completed by Summer 2025.

Project Progress

In the month of September, the contractor completed the concrete pouring of the pad and tie beam footings on a third of the building. Perimeter footings are being formed and under-slab plumbing and electrical are being installed along with the storm drain system.

Project Schedule

In the upcoming month, the contractor will complete under-slab utilities, storm drain systems, and perimeter footings to prepare for the slab-on-grade concrete.



Pad & Tie Beam Concrete



Under-slab Electrical



Perimeter Concrete Formwork



Under-slab Plumbing