

**Project Overview**

The SLO Directory Wayfinding & Signage project consists of the installation of new pedestrian directional signs atop concrete bases. The directories at the perimeter of the campus will have power run to them for internal illumination, while the intercampus wayfinding signs will be collocated with light poles for easy viewing. The project was bid on May 11, 2023 and awarded to Ellis & Ellis Sign Systems on June 7, 2023. Construction started on October 16, 2023 and is planned to be completed by December 15, 2023.

**Project Progress**

In the month of December, the contractor sacked all footings, poured new flatwork at sign location E-06, interior signage lighting is currently under review by the design team.

**Project Schedule**

Project completion is currently pending review of interior signage lights.



Footings Prior to Sacking



Footings after Sacking



Footing after Sacking



Flatwork at Location E-06

**Project Overview**

The SLO Campus Center project consists of a new 33,728 SF, two-story building that replaces the existing Administration Building 8000. The scope of the new building includes offices, student services, a boardroom, a cafe, and meeting and break rooms. Sitework includes underground utilities, driveways, fire and maintenance access roads, parking lots, a new bus stop location, concrete paths, and planting and irrigation. The entire site is roughly five acres large. The project was bid on February 9, 2023 and awarded to Wysong Construction on April 5, 2023. Construction started in early May and is planned to be completed by Summer 2025.

**Project Progress**

In the month of December, the contractor continued to place vapor barrier, rebar reinforcement, and pour footings, wall cubs, and slab-on-grade concrete. The contractor also began rough grading for the parking lot 3 expansion along with steel erection.

**Project Schedule**

In the upcoming month, the contractor will continue to erect structural steel. The project remains on schedule per the critical path.



Pad Footings & Tie Beams



Pad Footings & Tie Beams



Perimeter Wall Curb



Parking Lot 3 Grading