
SLO Signage & Wayfinding (DSA)

Project Overview

This project consists of the campus wide wayfinding and signage improvements which include fabrication and installation of campus ID building wall signs, street name signs, parking permit signs, and building ID wall signs.

Project Progress

The contractor has performed demolition and installation of new signage on buildings 2100, 2200, 2400, and they are currently working on buildings 2500 and 2600.

Project Schedule

Per contract requirements, this project should be completed by February 23rd, 2024.



Building 2500



Building 2400



Building 2100



Building 2100