



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending March 8th, 2024

SLO Campus Center

Work this week: This week, the contractor continued laying out under slab utilities on the 2nd floor deck in preparation for 2nd floor deck concrete pour. Also, exterior metal stud material was received onsite and the contract has started laying out interior and exterior wall framing.

The contractor continued forming and pouring the site pedestrian flatwork from Ramouldo Dr. into campus.

- Noise:** Loud noise from equipment & trucking
- Parking:** Parking Lot 3 Drive Isle
- Utilities:** No Interruptions
- Odors:** None



[HVAC Duct Support Strap Installation]



[2nd Floor Deck Penetration Boxes]



[Parking Lot 3 Curb Insall]

