



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending June 14th, 2024.

3300, 4100, 4400 Classroom TI

Work this week: In buildings 4100 and 4400, wall surfaces have been painted and ACT lids are complete. Carpet installation began on Tuesday and is currently ongoing. In building 3300, paint prep and ACT tile replacement are currently in progress. The electrician has completed retrofit/bulb installation in buildings 4100 and 4400 and he is currently working to relocate wall mounted clocks in building 3300.

Noise: Hand tools and power tools.
Parking: Contractor parking located at laydown yard.
Utilities: No Interruptions.
Odors: Paint.



4100: Floor Prep



4100: Carpet Installation



4400: ACT Installation